

PREPARED 7/13/15, 14:15:43
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 3
DATE 7/14/15

ADDRESS : 571 KENTUCKY DEBRY LN
CONTRACTOR : WANN CONSTRUCTION, INC.
OWNER : HARNETT DEVELOPERS LLC
PARCEL : 03-0507- - -0200- -85-
APPL NUMBER: 13-50032638 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 12/17/2013 09:05 AM JBROCK ----
TROTTERS RIDGE #60

SUBDIV: TROTTER'S RIDGE PH2B 23LOTS
PHONE : (919) 528-1347
PHONE :

STRUCTURE: 000 000 50X50 4BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00
SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| A814 01 | 7/10/15 | TI | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002685964 |
| P309 01 | 7/10/15 | MR | R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002685972 |
| | 7/10/15 | AP | T/S: 07/10/2015 12:56 PM MREARIC ----- |
| B114 01 | 7/14/15 | TI | R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002687283 |

AP-MR

COMMENTS AND NOTES

DAVID MILLER, PE
6300 Creedmoor Rd, STE 170#363
Raleigh, NC 27612
(919) 422-8932 (Office) ; DAVE@DMA-PA.COM

July 9, 2015

WYNN CONSTRUCTION
2550 CAPITAL DRIVE
SUITE 105
CREEDMOOR, NC 27522
E mailed to: jason@wynnconstruct.com ; keith@wynnconstruct.com
cdunham@wynnconstruct.com
Cell:910-988-5691

RE: Engineering – Foundation
Lot 60 Trotters Ridge Subdivision
Lillington, Harnett County, NC
Job No.: 15DDM-0709D

To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site 7-9-15 to observe and test the in-place bearing conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the bearing materials (Tan silty sands (Unified Soil Classification System – SM)) were adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

DEM/15DDM-0709D

David Miller, PE

