

ADDRESS : 796 KENTUCKY DERBY LN SUBDIV: TROTTERS RIDGE PH3 23LTS
CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
OWNER : WYNN CONSTRUCTION INC #28 PHONE :
PARCEL : 03-0507- - -0200- -91-
APPL NUMBER: 14-50033918 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 06/11/2014 12:01 PM DJOHNSON --
TROTTERS RIDGE PHS 3 LOT 28
796 KENTUCKY DERBY LN

STRUCTURE: 000 000 46X48 4BR ATT GRG PATIO FIN BONUS MONO
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	7/09/14 7/09/14	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002551877 796 kentucky derby ln lillington 27546 T/S: 07/09/2014 02:39 PM TWARD
P309 01	7/09/14 7/09/14	MR CA	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002551885 T/S: 07/09/2014 01:19 PM MREARIC
P309 02	7/10/14 7/10/14	MR AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002552743 T/S: 07/10/2014 01:31 PM MREARIC
B114 01	7/14/14	TI	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002553865

sp-me

COMMENTS AND NOTES

*Rec'd compaction Test
No ins. in slab*

DAVID MILLER, PE
6300 Creedmoor Rd, STE 170#363
Raleigh, NC 27612
(919) 422-8932 (Office) ; DAVE@DMA-PA.COM

July 9, 2014

WYNN CONSTRUCTION
2550 CAPITAL DRIVE
SUITE 105
CREEDMOOR, NC 27522
E mailed to: jason@wynnconstruct.com ; keith@wynnconstruct.com
Cell:919-795-3922

RE: Engineering – Foundation
Lot 28 Trotters Ridge Subdivision
Lillington, Harnett County, NC
Job No.: 14DDM-0709A
To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site 7-9-13 to observe and test the in-place bearing conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the bearing materials (Tan silty sands (Unified Soil Classification System – SM)) were adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

DEM/14DDM-0709A

David Miller, PE

