

ADDRESS : 32 DAY TRADING CT
CONTRACTOR : GARY ROBINSON HOMES LLC
OWNER : MCGOWAN INVESTMENTS, LLC
PARCEL : 03-9597- - -0056- -14-
APPL NUMBER: 14-50034522 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 08/28/2014 11:09 AM JBROCK ----
MARKETPLACE - ON TINGEN RD LOT 87

SUBDIV: MARKET PLACE
PHONE : (910) 977-2562
PHONE : (940) 401-5505

STRUCTURE: 000 000 43X46.5 4BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00
SEPTIC - EXISTING? : NEW TANK
PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	12/18/15 12/18/15	MR AP	R*PLUMB UNDER SLAB VRU #: 002755957 Can you check the temp water as well. Thank you. T/S: 12/18/2015 11:52 AM MREARIC -----
B114 01	1/06/16 1/06/16	MR DA	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002761286 T/S: 01/06/2016 01:45 PM MREARIC ----- 1. provide compaction report 2. bottoms of footers must be 12" below natural grade
A814 01	1/07/16 1/06/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002761534 32 DAY TRADING CT BROADWAY 27505 T/S: 01/06/2016 08:51 AM SBENNETT -----
B114 02	1/08/16 <u>11</u>	TI <u>AP-MR</u>	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002762474
I129 01	1/08/16 1/07/16	TI CA	R*INSULATION INSPECTION VRU #: 002762482
E205 01	1/08/16 <u>11</u>	TI <u>CA-MR</u>	R*ELEC UNDER SLAB TIME: 17:00 VRU #: 002762540 T/S: 01/07/2016 10:59 AM LBENNETT -----

----- COMMENTS AND NOTES -----



ECS Carolinas, LLP
 726 Ramsey Street, Suite 3
 Fayetteville, NC
 (910) 401-3288 Fax: (910) 401-3295

FIELD REPORT

Project MarketPlace - Lot 87
Day Trading Ct. - Foundation
Evaluation

Location Bunnlevel, North Carolina

Client Gary Robinson Homes, Inc.

Permits None

Task Foundation Evaluation

No. of Trips 1 Total Mileage _____

Chargeable Equipment Used _____

Project No. _____

Day/Date Tuesday 1/05/2016

Temp./Weather _____

Arrive 5:45PM

Depart 6:45PM

On-Site Time Lab/	<u>1.00</u>	Travel Time	<u>.50</u>
Office Time	<u>.25</u>	Total Time	<u>1.75</u>

Reinspection Time _____

OFFICE USE ONLY	
Reg. Time _____	Overtime _____

The undersigned arrived on site, as requested, to observe:

1: The excavation of foundation footings for the proposed residential home located on Day Trading Ct.

Utilizing a Dynamic Cone Penetrometer (ASTM STP-399) to check the bearing capacity of soil at the aforementioned location(s), test results indicated that soils, at the areas and elevations tested, appeared to be suitable to support a foundation designed for a net allowable bearing capacity of 2000 psf respectively.

ECS will return, as requested, to perform additional services.

This report is preliminary until reviewed by the engineering staff.

Copy Received by:
 Site Representative _____

Prepared by: _____

Title/Company _____

Printed Name: Spencer Furguson