

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential  
Name: Ronald A + Wanda J Gibson

Address: 607 Kinnis Creek Dr  
Angier, NC 27501

**Permit Numbers**

Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: 15-50035945  
MFG Home: \_\_\_\_\_

**Date:** 6-9-16 **Building Official:** [Signature]

ADDRESS : 607 KINNIS CREEK DR  
 CONTRACTOR :  
 OWNER : GIBSON RONALD A & WANDA J  
 PARCEL : 04-0672- - -0095- -40-  
 APPL NUMBER: 15-50035945 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 04/20/2015 03:35 PM JBROCK ----  
 KINNIS CREEK LOT 40 - 607 KINNIS CREEK  
 premise # 24051164

SUBDIV: KINNIS CREEK SUBDIVISION  
 PHONE : 427-6393  
 PHONE :

**STRUCTURE: 000 000 47X56 3BDR CRAWL W/ GARAGE**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3000000.00  
 SEPTIC - EXISTING? : NEW TANK  
 PROPOSED USE : SFD  
 WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/23/15 6/23/15	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002677847 T/S: 06/22/2015 10:38 AM KGOINS ----- T/S: June 23, 2015 11:42 AM BSUTTON -----
A814 01	11/23/15 11/23/15	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002744407 607 KINNIS CREEK DR ANGIER 27501 T/S: 11/23/2015 10:16 AM SBENNETT -----
B103 01	11/23/15 11/23/15	BS DA	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002744399 T/S: November 23, 2015 02:21 PM BSUTTON ----- Probing around foundation shows no projection at right rear corner of porch, inside of front wall, right rear wall outside of left corner. Remove all dirt at inside and outside of foundation wall down to footing. All locations with less than 2 inches of projection must be repaired by drilling and pinning and reinspected before concrete is placed. Sealed foundation wall insulation must meet the requirements of R409.8.2
B103 02	11/25/15 11/25/15	BS AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002745818 T/S: 11/24/2015 10:56 AM DJOHNSON ----- T/S: November 25, 2015 01:03 PM BSUTTON -----
B105 01	3/30/16 3/30/16	BS AP	R*OPEN FLOOR TIME: 17:00 VRU #: 002795813 T/S: 03/28/2016 04:13 PM LBENNETT ----- T/S: March 30, 2016 02:35 PM BSUTTON -----
R425 01	4/19/16 4/19/16	DT DA	FOUR TRADE ROUGH IN VRU #: 002804185 T/S: 04/19/2016 01:04 PM DETAYLOR ----- A4 and A5 trusses missing web bracing. See docs Okay to side and insulate
I129 01	4/22/16 4/22/16	DT AP	R*INSULATION INSPECTION VRU #: 002806230 T/S: 04/22/2016 12:34 PM DETAYLOR -----
R125 01	4/22/16 4/22/16	DT AP	ONE TRADE ROUGH IN VRU #: 002806222 Reschedule for Roof Trusses Bracing T/S: 04/22/2016 12:34 PM DETAYLOR -----
R425 02	4/22/16 4/22/16	DT AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002806552 T/S: 04/21/2016 03:00 PM DJOHNSON ----- T/S: 04/22/2016 12:34 PM DETAYLOR -----
E209 01	5/24/16 5/24/16	BS AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002820199 T/S: 05/20/2016 02:49 PM JFORBES ----- T/S: May 24, 2016 11:58 AM BSUTTON ----- called in

ADDRESS : 607 KINNIS CREEK DR  
CONTRACTOR :  
OWNER : GIBSON RONALD A & WANDA J  
PARCEL : 04-0672- - -0095- -40-  
APPL NUMBER: 15-50035945 CP NEW RESIDENTIAL (SFD)

SUBDIV: KINNIS CREEK SUBDIVISION  
PHONE :  
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	5/25/16 5/25/16	OT <del>AP</del>	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002824217 T/S: 05/31/2016 04:43 PM SSTEWARD ----- T/S: 05/31/2016 04:43 PM SSTEWARD -----
R429 01	6/08/16 6/08/16	BS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002826626 T/S: 06/07/2016 08:25 AM JBROCK ----- T/S: June 08, 2016 09:44 AM BSUTTON ----- Need energy certificate. 2.Remove insulation in crawl. 3.Label Dryer vent. 4. Need a well at dryer vent termination.
R429 02	6/09/16 <u>6/9/16</u>	TI <i>DA</i>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002827996 T/S: 06/08/2016 11:24 AM DJOHNSON -----

----- COMMENTS AND NOTES -----