

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Stanley Gregory

Address: 847 Running Brook Ln

Date: 6-9-16

Building Official: _____

James T. Hall

Permit Numbers

Building: _____

Electrical: 16-500

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

37289

ADDRESS : 847 RUNNING BROOK LN
 CONTRACTOR : BRAD D CUMMINGS CONSTRUCTION
 OWNER : GREGORY STANLEY E
 PARCEL : 09-9555- - -0055- - -
 APPL NUMBER: 16-50037789 CP NEW RESIDENTIAL (SFD)

SUBDIV: **SUNNY SANDS**
 PHONE : (910) 814-3232
 PHONE :

STRUCTURE: 000 000 76X42 3BDR W/DECK CRAWL

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00
 SEPTIC - EXISTING? : **EXIST SEPTIC**
 PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	2/02/16 2/02/16	TSG AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002771632 We will be digging footers on Monday 1-feb. They will be ready for inspection first thing Tuesday morning 2-Feb. Call with any questions. Hope to pour Tuesday morning. Brad C - 919.770.4693
B103 01	2/09/16 2/09/16	TSG AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002774536
A814 01	2/09/16 2/09/16	SB DA	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002774776 851 RUNNING BROOK LN CAMERON 28326 changed address from 851 to 847 T/S: 06/07/2016 08:26 AM TWARD
B105 01	2/12/16 2/12/16	TSG AP	R*OPEN FLOOR VRU #: 002776300
R425 01	3/17/16 3/17/16	MR DA	FOUR TRADE ROUGH IN VRU #: 002790392 Will call in the AM to confirm time. Would love to meet onsite. Thanks! - Brad C. 919.770.4693 T/S: 03/17/2016 02:55 PM MREARIC page 40-U in the map book 1. 2x4's at washer over-notched. and should be doubled. change or install stud shoes 2. install repair plate at top plate over washer 3, provide for required uplift on all porch headers 4. needs #720 on truss A-1 ok to side and insulate except porch beams
I129 01	3/21/16 3/21/16	TSG AP	R*INSULATION INSPECTION VRU #: 002791341
R425 02	3/21/16 3/21/16	TSG AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002791713 T/S: 03/18/2016 02:52 PM DJOHNSON
R429 01	6/07/16 6/07/16	TSG DA	FOUR TRADE FINAL VRU #: 002826600 1- SEAL LAUNDRY TUB DRAIN. 2- OPEN DRAIN UNDER BOTH BATH VANITYS. 3- CAULK ALL TOILETS TO FLOOR. 4- HANDRAIL TO SECOND FLOOR NOT INSTALLED. 5- CAP ALL OPEN CONDUITS ON SECOND FLOOR FOR FUTURE USE. 6- FRONT STEPS DO NOT MEET CODE FOR RISERS
A814 02	6/07/16 6/07/16	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002827053 847 RUNNING BROOK LN CAMERON 28326 T/S: 06/07/2016 08:27 AM TWARD
R429 02	6/09/16 <i>6-9-16</i>	TI <i>APJ</i>	FOUR TRADE FINAL VRU #: 002828036 GIS said we could keep 847 Running Brook. Calling Jennifer to discuss so CO can be issued as 847. Thanks!!

COMMENTS AND NOTES

Off Sands