

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Bryan K & Terri P Howell

Address: 7041 Christian Light Road

Fuquay Varina NC 27526

Date: 10/11/2016

Permit Numbers

Building: 16-50038339

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

~~MFG~~ _____

Building Official: Brad Sutton

ADDRESS : 7041 CHRISTIAN LIGHT RD SUBDIV:
CONTRACTOR : PHONE :
OWNER : HOWELL BRYAN K & TERRI P PHONE : (919) 552-5115
PARCEL : 05-0644- - -0011- -06-
APPL NUMBER: 16-50038339 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 03/29/2016 08:52 AM LBENNETT --
401 NORTH TURN LEFT ON CHRISTIAN LIGHT
RD - APPROX 8 MILES ON THE LEFT - THERE
WILL BE A SIGN
PREMISE#61852859

STRUCTURE: 000 000 65X50 3BDR W/DECK CRAWL

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	5/10/16	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002813771
	5/10/16	AP	T/S: May 10, 2016 11:50 AM BSUTTON -----
B103 01	5/19/16	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002818508
	5/19/16	DA	T/S: 05/18/2016 11:02 AM LBENNETT ----- T/S: May 19, 2016 10:12 AM BSUTTON ----- 1. Clean exterior down to footing and apply damproofing up to final grade height. 2. No vertical #5 rebar in carport and deck footings as shown on plan. Provide engineers repair.
AB14 01	5/23/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002819902
	5/20/16	AP	7041 CHRISTIAN LIGHT RD FUQUAY VARINA 27526 T/S: 05/20/2016 10:48 AM SBENNETT -----
B103 02	5/23/16	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002819894
	5/23/16	AP	T/S: 05/20/2016 08:45 AM LBENNETT ----- T/S: May 23, 2016 10:03 AM BSUTTON -----
B105 01	5/23/16	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002819910
	5/23/16	AP	* OVERRIDE TAKEN BY LBENNETT DATE: 05/20/16 TIME: 08:48:24 T/S: 05/20/2016 08:48 AM LBENNETT ----- T/S: May 23, 2016 10:03 AM BSUTTON -----
R125 01	6/13/16	BS	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002828721
	6/13/16	DA	T/S: 06/09/2016 10:38 AM LBENNETT ----- SHEATHING INSPECTION T/S: 06/10/2016 08:10 AM LBENNETT ----- T/S: June 13, 2016 08:37 AM BSUTTON ----- For exterior inspection, all windows must be installed, and any wall to roof step flashing must be installed. Ok to start siding, but dont cover front gable or dormer
R125 02	6/15/16	BS	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002831048
	6/15/16	AP	T/S: 06/14/2016 12:02 PM LBENNETT ----- WOULD LIKE MORNING T/S: June 15, 2016 09:16 AM BSUTTON ----- Exterior inspection
R425 01	6/20/16	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002833317
	6/20/16	DA	T/S: 06/17/2016 01:10 PM JBROCK ----- T/S: June 20, 2016 08:36 AM BSUTTON ----- [] Brace interior walls as shown on plan

 ADDRESS . . : 7041 CHRISTIAN LIGHT RD SUBDIV:
 CONTRACTOR : PHONE :
 OWNER . . : HOWELL BRYAN K & TERRI P PHONE : (919) 552-5115
 PARCEL . . : 05-0644- - -0011- -06-
 APPL NUMBER: 16-50038339 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			[] Install wiring at peninsula for countertop [] Front bathroom vent exceeds 14 feet for duct connector [] Two plumbing vents at master bath need structural nail plates [] Need fireplace installed for inspection [] Install Jack studs at triple ceiling joist at closet near front bathroom [] Complete ladder frame at rear porch truss to house wall at fireplace
R425 02	6/22/16 6/22/16	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002834257 T/S: 06/21/2016 08:55 AM JBROCK ----- T/S: June 22, 2016 10:38 AM BSUTTON ----- When using strap for wall bracing, it must be an "X". 2. Triple studs not installed. 3. Receptacle for living room to be installed at a later date on kneewall. 4. Ladder frame at truss incomplete. Recheck all at insulation
I129 01	6/29/16 6/29/16	DT AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002837201 T/S: 06/28/2016 08:30 AM LBENNETT ----- T/S: 06/29/2016 01:51 PM DETAYLOR -----
R125 03	6/29/16 6/29/16	DT AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002837235 T/S: 06/28/2016 08:31 AM LBENNETT ----- LATHE INSPECTION T/S: 06/29/2016 01:51 PM DETAYLOR -----
R425 03	6/29/16 6/29/16	DT AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002837227 T/S: 06/28/2016 08:31 AM LBENNETT ----- T/S: 06/29/2016 01:51 PM DETAYLOR -----
R125 04	7/05/16 7/05/16	BS AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002838969 T/S: 06/30/2016 03:47 PM LBENNETT ----- CHIMNEY INSPECTION T/S: July 05, 2016 09:49 AM BSUTTON -----
E207 01	7/14/16 7/14/16	BS AP	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002843282 T/S: 07/13/2016 08:44 AM LBENNETT ----- T/S: July 14, 2016 09:03 AM BSUTTON ----- Tpole is approved. Need premise number from Duke energy to call it in for power
H824 01	8/18/16 8/18/16	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002860484 T/S: 08/22/2016 10:13 AM SSTEWARD ----- T/S: 08/22/2016 10:13 AM SSTEWARD -----
E209 01	9/02/16 9/02/16	BS DA	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002865889 T/S: 09/01/2016 10:27 AM LBENNETT ----- T/S: September 02, 2016 11:09 AM BSUTTON ----- House is not ready for power/electrical incomplete
R429 01	10/03/16 10/03/16	BS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002879542 T/S: 09/30/2016 08:25 AM LBENNETT ----- T/S: October 03, 2016 09:11 AM BSUTTON ----- Seal HVAC sleeve at foundation. 2. Replace damaged ductwork under house. 3. Need energy certificate. 4. Need a

ADDRESS : 7041 CHRISTIAN LIGHT RD
CONTRACTOR :
OWNER : HOWELL BRYAN K & TERRI P
PARCEL : 05-0644- - -0011- -06-
APPL NUMBER: 16-50038339 CP NEW RESIDENTIAL (SFD)

SUBDIV:
PHONE :
PHONE : (919) 552-5115

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 02	10/10/16 <i>10-10-16</i>	TI <i>ABS</i>	receptacle at kitchen peninsula. 5. Correct bracing at deck/landing 6. Cap PVC in attic. 7. Insulate above chase adjacent to trey ceiling. 8. Cap wire and install Jbox cover in attic. FOUR TRADE FINAL TIME: 17:00 VRU #: 002881506 T/S: 10/05/2016 10:45 AM LBENNETT ----- WOULD LIKE A MORNING INSPECTION T/S: 10/07/2016 08:03 AM JBROCK -----

----- COMMENTS AND NOTES -----