

ADDRESS : 1097 WILL LUCAS RD SUBDIV:
 CONTRACTOR : THOMAS CLIFFORD STEVE JR PHONE : (919) 906-4069
 OWNER : THOMAS EVELYN RENEE PHONE :
 PARCEL : 01-0544- - -0006- -04-
 APPL NUMBER: 16-50038622 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 05/04/2016 09:32 AM JBROCK ----
 210 OUT OF LILLINGTON TURN L ON ELLIOTT
 BRIDGE RD L ON LUCAS RD JOB IS ON R NEW
 HOUSE WILL BE IN FIELD BEHIND 1153 WILL
 LUCAS RD

STRUCTURE: 000 000 72X33 3BDR CRAWL

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/28/16	JH	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002836943
	6/28/16	AP	
B103 01	7/06/16	JH	R*BLDG FOUND & TEMP SVC POLE VRU #: 002839450
	7/06/16	AP	
B105 01	7/19/16	JH	R*OPEN FLOOR VRU #: 002845121
	7/19/16	AP	
E207 01	7/28/16	JH	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002849545
	7/28/16	DA	T/S: 07/27/2016 08:12 AM LBENNETT Missing cover for receptacle and screw for panel cover
A814 01	7/29/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002850121
	7/28/16	AP	1097 WILL LUCAS RD LINDEN 28356 POST ADDRESS AT LONG DRIVE WAY
E207 02	8/03/16	MR	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002852564
	8/03/16	AP	T/S: 08/02/2016 02:10 PM JFORBES T/S: 08/03/2016 01:53 PM MREARIC
R425 01	8/12/16	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002856938
	8/12/16	DA	T/S: 08/11/2016 02:18 PM LBENNETT NO HOUSE PLANS IN PERMIT BOX
R425 02	8/15/16	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002857415
	8/15/16	DP	T/S: 08/12/2016 01:31 PM JFORBES 1)Nailgap closed in 3ply truss in middle bedroom.2)Replace all short nails in all hangers throughout house with correct size nails.3)7 studs under each end of 3ply truss in front bedrooms & srtap every 24" on 4 or more.4)Missing nails in truss hangers in front right bedroom.5)100 psi on water line test need new gauge its broke.6)Label dryer duct length per code.7)3' head of water on drain line test.8)Nail all 2 & 3 ply tusses per truss documents.9)2x10 header on back wall in living room can not span 8'plans show 2 double jacks in between windows.10)Missing hangers on short truss @ back of living room.11)Fire caulk wire @ top plate in half bath over sink.12)Missing hanger on double truss in master closet.13)4 studs under each end of 2 ply truss in master bedroom & strap every 24".14)Missing 2x8 & 2x10 beams per plans in master door & half bath.15)Seal all holes in air barriers on 2nd floor.16)Need

ADDRESS : 1097 WILL LUCAS RD
CONTRACTOR : THOMAS CLIFFORD STEVE JR
OWNER : THOMAS EVELYN RENEE
PARCEL : 01-0544- - -0006- -04-
APPL NUMBER: 16-50038622 CP NEW RESIDENTIAL (SFD)

SUBDIV:
PHONE : (919) 906-4069
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			stone prep inspection by insulation inspection.17)Need truss layout. OK TO SIDE DO NOT INSULATE
R425 03	8/17/16 8/17/16	JH AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002858447 T/S: 08/16/2016 12:10 PM LBENNETT
I129 01	8/23/16 8/23/16	JH AP	R*INSULATION INSPECTION VRU #: 002860381
H824 01	10/24/16 10/24/16	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002889673 T/S: 10/25/2016 11:28 AM KHINSON T/S: 11/03/2016 11:40 AM KHINSON
R429 01	10/31/16 10/31/16	MR DA	FOUR TRADE FINAL VRU #: 002891605 T/S: 10/31/2016 02:36 PM MREARIC
R429 02	11/22/16	TI	power OK stone prep OK FOUR TRADE FINAL VRU #: 002901435

AP-14

COMMENTS AND NOTES