
ADDRESS : 550 MABRY RD SUBDIV: GLADYS R MABRY ESTATES
CONTRACTOR : VUNCANNON CONTRACTING LLC PHONE : (919) 868-4923
OWNER : ST JOHN HOLLIS M & DANIELLE PHONE :
PARCEL : 04-0682- - -0347- - -
APPL NUMBER: 16-50038635 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 05/04/2016 02:31 PM LBENNETT --
NORTH ON 210 - RIGHT ON OLD COATS RD -
THROUGH TO SHERIFF JOHNSON - LEFT ON
OLD BUIES CREEK RD - LEFT ON
CHESTERFIELD LAKE RD - LEFT ON MABRY RD
- PROPERTY IS ON LEFT DIRECTLY ACROSS
THE STREET FROM 535 MABRY RD
T/S: 01/30/2017 11:19 AM DJOHNSON --
*****PREMISE NO 38392202*****

STRUCTURE: 000 000 42X78 4BDR W/GARAGE W/DECK MONO
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	1/24/17 1/23/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002923324 550 MABRY RD ANGIER 27501 POST ADDRESS BY LONG DRIVEWAY. T/S: 01/23/2017 10:11 AM SBENNETT -----
P309 01	1/25/17 1/25/17	DT AP	R*PLUMB UNDER SLAB VRU #: 002923886 Plans and permit are in a bag attached to the temporary power pole just to the left of the homesite. T/S: 01/25/2017 11:07 AM DETAYLOR -----
E207 01	1/25/17 1/25/17	DT AP	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002924082 T/S: 01/24/2017 01:45 PM LBENNETT ----- T/S: 01/25/2017 11:07 AM DETAYLOR ----- Need premise number
E205 01	1/31/17 1/31/17	DT AP	R*ELEC UNDER SLAB VRU #: 002926053 T/S: 01/31/2017 01:49 PM DETAYLOR -----
B114 01	1/31/17 1/31/17	DT DA	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002926475 T/S: 01/30/2017 11:18 AM DJOHNSON ----- PAPERWORK IS IN BAG ON TSP T/S: 01/31/2017 01:49 PM DETAYLOR ----- Need slab insulation or res check. Perimeter footing dimensions do not match engineered plans
B114 02	2/01/17 2/1/17	TI AP	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002927606 T/S: 01/31/2017 02:43 PM LBENNETT -----

----- COMMENTS AND NOTES -----

(919) 795-6511



February 1, 2017

Larry Davis
PO Box 779
Zebulon, NC 27597
Email: larry.theswitch@gmail.com

Reference: Engineering Services
Hollis St. John
Foundation Plan
Angier, NC

Tyndall Project No.: 1601-010318

To Whom It May Concern:

As requested, Tyndall Engineering & Design, PA (TE&D) is providing this letter to address/clarify the required width dimension of the perimeter building lug footings at the above referenced project. **The perimeter lug footings need to be 12" wide. The reader is referred to the attached diagram for more information.**

We appreciate being able to assist you during this phase of the project. If you need further assistance or require additional information, please do not hesitate to contact us.

Sincerely,
Tyndall Engineering & Design

Prentice Tyndall Jr., P.E.
PTH/1601-010318

