

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Signature Homes

Address: 64 W. Spear Way

Date: 11/14/16

Building Official: \_\_\_\_\_  
*[Signature]*

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

-----  
ADDRESS . . : 64 WIDGEON WAY SUBDIV: THOMAS MANOR 36LOTS  
CONTRACTOR : SIGNATURE HOME BUILDERS PHONE : (910) 892-9299  
OWNER . . : MCLAURIN CHARLES C & SARAH S PHONE :  
PARCEL . . : 13-0630- - -0096- -05-  
APPL NUMBER: 16-50038820 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 05/25/2016 02:34 PM JBROCK ----  
THOMAS MANOR #3  
T/S: 10/31/2016 01:06 PM DJOHNSON --  
\*\*\*\*\*PREMISE NO 75750813\*\*\*\*\*  
-----



**STRUCTURE: 000 000 49X32 3BDR SLAB W/ GARAGE**

FLOOD ZONE . . . . : FLOOD ZONE X  
# BEDROOMS . . . . : 3000000.00 PROPOSED USE . . . . . : SFD  
SEPTIC - EXISTING? . . . . : NEW TANK WATER SUPPLY . . . . . : COUNTY  
-----

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/05/16	DJ	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002839355
	7/01/16	CA	T/S: 07/01/2016 02:57 PM DJOHNSON -----
B101 02	7/19/16	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002845130
	7/19/16	AP	T/S: 07/19/2016 02:19 PM MREARIC -----
B103 01	8/02/16	TSG	R*BLDG FOUND & TEMP SVC POLE VRU #: 002851418
	8/02/16	AP	
A814 01	8/02/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002851426
	8/02/16	AP	64 WIDGEON WAY LILLINGTON 27546 T/S: 08/02/2016 04:52 PM SBENNETT -----
P309 01	8/05/16	TSG	R*PLUMB UNDER SLAB VRU #: 002853687
	8/05/16	AP	
B111 01	8/08/16	TSG	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002854412
	8/08/16	DA	CHECK LUG FOOTERS INSIDE SLAB, APPEARS TO BE MISSING THICKINED AREA CENTER FRONT.
B111 02	8/09/16	TSG	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002854727
	8/09/16	AP	
B104 01	9/08/16	TI	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002868651
	9/08/16	AP	T/S: 09/08/2016 11:43 AM LBENNETT ----- T/S: 09/08/2016 11:43 AM LBENNETT -----
R425 01	9/16/16	TSG	FOUR TRADE ROUGH IN VRU #: 002872265
	9/16/16	DA	1-air barrier under stairs required. 2-air barrier at floor truss on house/garage wall. 3-strap coloum at lvl in kitchen 4-anchor bolt each side rear door. 5-repair house wrap right rear corner. 6-front porch has osb in contact with concrete. 7-fireblock stair landiing at front wall. 8-seal air barrier at top and bottom in bonus room. 9-air barrier on wrong side of wall behind laundry room. 10 attach porch post per detail.
R425 02	9/19/16	TSG	FOUR TRADE ROUGH IN VRU #: 002873065
	9/19/16	CA	T/S: 09/19/2016 07:52 AM DJOHNSON ----- CANCELLED PER CHRIS
R425 03	9/21/16	TSG	FOUR TRADE ROUGH IN VRU #: 002873867
	9/21/16	AP	
I129 01	9/23/16	TSG	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002875649
	9/23/16	AP	T/S: 09/22/2016 01:47 PM JBROCK -----
H824 01	10/03/16	OT	ENVR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002881365
	10/03/16	AP	T/S: 10/05/2016 09:02 AM SSTEWART -----

-----  
ADDRESS . . : 64 WIDGEON WAY SUBDIV: THOMAS MANOR 36LOTS  
CONTRACTOR : SIGNATURE HOME BUILDERS PHONE : (910) 892-9299  
OWNER . . : MCLAURIN CHARLES C & SARAH S PHONE :  
PARCEL . . : 13-0630- - -0096- -05-  
APPL NUMBER: 16-50038820 CP NEW RESIDENTIAL (SFD)  
-----

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R125 01	10/21/16 10/21/16	TSG AP	T/S: 10/05/2016 09:04 AM S STEWART ----- ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002887594 T/S: 10/20/2016 09:38 AM D JOHNSON ----- STONE PREP INSPECTION
E209 01	11/01/16 11/01/16	TSG DA	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002892271 T/S: 10/31/2016 01:04 PM D JOHNSON ----- could not access breaker panel at meterbase, the door is jambled up with liquid tight fitting on bottom of panel. panel door has been bent over in this area. relocate fitting and repair panel door.
E209 02	11/03/16 11/03/16	TSG AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002893741 T/S: 11/02/2016 01:49 PM J FORBES ----- -----
R429 01	11/14/16	 	FOUR TRADE FINAL VRU #: 002897148

----- COMMENTS AND NOTES -----