

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Weaver Development

Address: 165 Wildgaw Way

Date: 11/17/16

Building Official: \_\_\_\_\_  
*[Signature]*

**Permit Numbers**  
Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: \_\_\_\_\_  
MFG Home: \_\_\_\_\_  
*20039040*

ADDRESS : 165 WIDGEON WAY SUBDIV: THOMAS MANOR 36LOTS  
 CONTRACTOR : WEAVER DEVELOPMENT CO INC PHONE : (910) 433-0888  
 OWNER : WEAVER DEVELOPMENT COMPANY INC PHONE :  
 PARCEL : 13-0630- - -0096- -23-  
 APPL NUMBER: 16-50039040 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : HWY 421 N - LEFT ON NEILL THOMAS RD -  
 RIGHT ON OLD 421 LEFT INTO THOMAS MANOR

**STRUCTURE: 000 000 45X48 4BDR W/BASEMENT W/GARAGE W/DECK**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 4.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	8/18/16	TSG	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002858967
	8/18/16	AP	
B103 01	8/31/16	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002864114
	8/31/16	AP	T/S: 08/31/2016 02:49 PM MREARIC -----
B105 01	9/12/16	TSG	R*OPEN FLOOR VRU #: 002869105
	9/12/16	AP	-----
A814 01	9/12/16	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002869097
	9/14/16	AP	165 Widgeon Way Lillington 27546
			T/S: 09/14/2016 03:17 PM TWARD -----
R425 01	10/03/16	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002879831
	10/03/16	DA	T/S: 09/30/2016 01:58 PM LBENNETT ----- not ready
R425 02	10/04/16	TSG	FOUR TRADE ROUGH IN VRU #: 002880342
	10/04/16	DA	no truss drawings and plumbing test is down,
R425 03	10/05/16	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002881241
	10/05/16	DA	T/S: 10/05/2016 08:12 AM DJOHNSON ----- 1-air barrier required in floor truss bays of house garage wall 2-first floor corners required horizontal blocking 4' each corner layed flat. 3- attach porch post per plans. 4-seal large hole in top plate above dryer vent box 5-fire block duct chase second floor left rear bedroom. ok to side and insulate
I129 01	10/06/16	TSG	R*INSULATION INSPECTION VRU #: 002881522
	10/06/16	AP	
R425 04	10/06/16	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002881795
	10/06/16	AP	T/S: 10/05/2016 02:40 PM JFORBES -----
H824 01	10/20/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002888386
	10/20/16	AP	T/S: 10/21/2016 11:30 AM KHINSON ----- T/S: 10/21/2016 11:32 AM KHINSON -----
R429 01	11/17/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002899391
			T/S: 11/16/2016 10:25 AM JFORBES -----

COMMENTS AND NOTES