

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Ron Smith & Catherine

Meyer

Address: 332 Docs Rd

Permit Numbers

Building: _____

Electrical: 17-5040675

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

Date: 8-23-17

Building Official: James T. Hill

ADDRESS : 19268 *UNASSIGNED SUBDIV:
 CONTRACTOR : RON'S CARPENTRY SERVICES PHONE : (919) 622-1191
 OWNER : MEYER CATHERINE & SMITH RONALD PHONE :
 PARCEL : 03-0507- - -0040- - -
 APPL NUMBER: 17-50040675 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 02/02/2017 09:45 AM LBENNETT --
 DOCS RD - 12 MILE 27 WEST - TURN LEFT
 ON DOCS RD - JOB 1/4 MILE ON THE RIGHT
 JOB SIGN AT DRIVEWAY
 PREMISE# 24745749

STRUCTURE: 000 000 32X76 3BDR CRAWL

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/09/17 3/09/17	JH AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002942662 T/S: 03/08/2017 12:31 PM BPETRICH -----
B103 01	3/27/17 3/27/17	DT AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002949215 T/S: 03/27/2017 02:55 PM DETAYLOR -----
B105 01	4/05/17 4/05/17	JH AP	R*OPEN FLOOR VRU #: 002954672 -----
A814 01	4/05/17 4/05/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002954741 332 DOCS RD LILLINGTON 27546 T/S: 04/05/2017 09:50 AM SBENNETT -----
R425 01	5/22/17 5/22/17	JH DA	FOUR TRADE ROUGH IN VRU #: 002975043 1)34" min on laundry room box from finish floor & retest.2)Missing nail guards at bottom plate on water line @ cut off in laundry room.3)Missing midstory strapping on plumbing per code.4)Missing air barriers at tub in spare bath & fire box.5)Fire block & fire caulk top of all chases.6)Support all horizontal pipes above ceiling every 4'.7)Fire caulk wire under window in office.8)Fire caulk hole in bottom plate to left of kitchen sink.9)3' head of water on drain line test.10)100 psi on water line test with water per code.11)No bundling of wires.12)Missing hurricane straps on back porch per truss documents.13)Support water lines under house every 32" per code.14)Replace notched floor joist under master bath toilet room.do not insulate.
R425 02	5/25/17 5/25/17	JH AP	FOUR TRADE ROUGH IN VRU #: 002976514 -----
I129 01	5/31/17 5/31/17	JLP AP	R*INSULATION INSPECTION VRU #: 002978148 T/S: 05/31/2017 03:13 PM JPERRY -----
H824 01	6/28/17 6/28/17	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002991511 T/S: 06/29/2017 10:07 AM KHINSON ----- T/S: 06/29/2017 10:07 AM KHINSON -----
M409 01	8/08/17 8/08/17	JLP AP	R*GAS PIPING TIME: 17:00 VRU #: 003009206 T/S: 08/07/2017 11:40 AM LLUCAS ----- T/S: 08/08/2017 03:38 PM JPERRY -----
R429 01	8/15/17 8/15/17	JH DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003012580 T/S: 08/15/2017 08:47 AM JBROCK -----

ADDRESS . . : 19268 *UNASSIGNED SUBDIV:
CONTRACTOR : RON'S CARPENTRY SERVICES PHONE : (919) 622-1191
OWNER . . : MEYER CATHERINE & SMITH RONALD PHONE :
PARCEL . . : 03-0507- - -0040- - -
APPL NUMBER: 17-50040675 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 02	8/23/17 <i>8-23-17</i>	TI <i>APTH</i>	NOT READY NEEDED TEMP POWER PASSED FOUR TRADE FINAL VRU #: 003016051

----- COMMENTS AND NOTES -----