

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** _____

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: RESIDENTIAL

Name: WYNN CONSTRUCTION

Address: 94 AUGER POND DR.

Permit Numbers

Building: 17-500 41023

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home:

Date: 12-19-17

Building Official: Walter Cook

ADDRESS : 94 AVERY POND DR SUBDIV: AVERY POND 32LOTS
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
 OWNER : LITTLE CROSS LLC PHONE :
 PARCEL : 08-0653- -0029- -36-
 APPL NUMBER: 17-50041023 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 03/23/2017 10:32 AM JBROCK ----
 AVERY POND #67
 T/S: 08/10/2017 03:05 PM JBROCK ----
 PREMISE # 96912969

STRUCTURE: 000 000 60X60 4BDR CRAWL W/ GARAGE & COV PORCH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	8/07/17 8/07/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003008646 94 AVERY POND RD FUQUAY VARINA 27526 T/S: 08/07/2017 09:57 AM SBENNETT -----
B101 01	8/07/17 8/07/17	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003008653 T/S: 08/04/2017 12:27 PM LLUCAS ----- T/S: August 07, 2017 01:58 PM BSUTTON -----
B103 01	8/17/17 8/17/17	BS AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003013737 T/S: 08/16/2017 02:26 PM JBROCK ----- T/S: August 17, 2017 11:33 AM BSUTTON -----
B105 01	8/24/17 8/24/17	BS AP	R*OPEN FLOOR TIME: 17:00 VRU #: 003016771 T/S: 08/23/2017 02:24 PM BPETRICH ----- T/S: August 24, 2017 09:31 AM BSUTTON -----
R425 01	9/19/17 9/19/17	JLP DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003026747 T/S: 09/18/2017 01:39 PM JBROCK ----- 1-Fire caulk under stairs, in dining room, in master bath, and above upstairs spare bath/shower. 2-Add stud to stud column to right of back door. 3-Strap laundry drain line. 4-Missing roof boot above stairs. 5-nial stud in master bath. 6-Tape all vertical seams of house wrap.
R425 02	9/21/17 9/21/17	JLP AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003028248 T/S: 09/20/2017 01:59 PM BPETRICH ----- T/S: 09/21/2017 03:23 PM JPERRY -----
I129 01	9/25/17 9/25/17	TSG DA	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003029378 T/S: 09/22/2017 01:53 PM BPETRICH ----- INSULATE P-TRAP IN GARAGE CEILING , OK TO SHEETROCK EXCEPT THS AREA.
I129 02	9/27/17 9/27/17	BS AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003030764 T/S: 09/26/2017 01:49 PM JBROCK ----- T/S: September 27, 2017 02:40 PM BSUTTON -----
R125 01	10/27/17 10/27/17	BS AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003045515 T/S: 10/26/2017 01:29 PM BPETRICH ----- STONE PREP T/S: October 27, 2017 09:53 AM BSUTTON -----
E209 01	11/06/17 11/06/17	KS DA	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003049731 T/S: 11/03/2017 01:54 PM BPETRICH ----- T/S: 11/06/2017 04:05 PM KSLATTUM ----- light switch in master closet not wired. receptacle in

ADDRESS : 94 AVERY POND DR
CONTRACTOR : WYNN CONSTRUCTION, INC.
OWNER : LITTLE CROSS LLC
PARCEL : 08-0653- - -0029- -36-
APPL NUMBER: 17-50041023 CP NEW RESIDENTIAL (SFD)

SUBDIV: AVERY POND 32LOTS
PHONE : (919) 528-1347
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E209 02	11/08/17 11/08/17	BS AP	front bedroom not wired. R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003050721 T/S: 11/07/2017 11:48 AM JBROCK ----- T/S: November 08, 2017 12:04 PM BSUTTON -----
H824 01	11/15/17 11/15/17	AC AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003054574 T/S: 11/16/2017 10:29 AM KHINSON ----- T/S: 11/16/2017 10:29 AM KHINSON -----
R429 01	11/20/17 11/20/17	BS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003054970 T/S: 11/16/2017 01:51 PM JBROCK ----- T/S: November 20, 2017 09:33 AM BSUTTON ----- 1. No address on house. 2. Plumbing strap loose under house. 3. Insulation hanging under house. 4. Remove trash under house. 5. Knee braces must be installed in both direction on deck posts.
R429 02	12/19/17 " "	TI AP	FOUR TRADE FINAL TIME: 17:00 VRU #: 003068665 T/S: 12/18/2017 01:34 PM BPETRICH -----

----- COMMENTS AND NOTES -----