

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Signature Home Builders

Address: 240 Ebenezer Church Rd
Coats, NC 27521

Date: 12-22-17

Building Official: DEJC

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 17-50041664

MFG Home: _____

ADDRESS . . : 240 EBENEZER CHURCH RD SUBDIV: DAYWOOD LANGDON
 CONTRACTOR : SIGNATURE HOME BUILDERS PHONE : (910) 892-9299
 OWNER . . . : STEPHENSON BEVERLY L PHONE :
 PARCEL . . . : 07-1600- - -0262- - -
 APPL NUMBER: 17-50041664 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 06/20/2017 10:32 AM JBROCK ----
 FROM MAIN ST TAKE R ON CORNELIUS
 HARNETT TOWARDS ERWIN TAKE L ON NC 27E
 SLIGHT R W STEWART ST/NC 27 LEFT ON
 EBENEZER ABOUT MILE ON RIGHT

STRUCTURE: 000 000 50X55 4BDR 3BA CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? . . . : NEW TANK WATER SUPPLY : NEW WELL

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	8/31/17	DT	R*BLDG FOOTING / TEMP SVC POLE VRU #: 003019247
	8/31/17	AP	T/S: 08/31/2017 03:27 PM DETAYLOR -----
A814 01	9/12/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003023678
	9/12/17	AP	240 EBENEZER CHURCH RD COATS 27521 T/S: 09/12/2017 12:17 PM SBENNETT -----
B103 01	9/15/17	DT	R*BLDG FOUND & TEMP SVC POLE VRU #: 003025046
	9/15/17	AP	T/S: 09/15/2017 12:49 PM DETAYLOR -----
B105 01	9/19/17	DT	R*OPEN FLOOR VRU #: 003026473
	9/19/17	AP	T/S: 09/19/2017 12:21 PM DETAYLOR -----
R425 01	10/23/17	KS	FOUR TRADE ROUGH IN VRU #: 003042447
	10/23/17	DA	1. Need 2 jack studs under girder truss in garage. 2. Air barrier missing at duct chase by panel. 3. Window to right of rear door needs to be tempered glass. 4 A-1 truss missing bracing , same for A1A. 5. Airbarrier missing at duct chase upstairs. 6. Girder truss D7 GDR missing uplift on exterior wall load point. 7. Need airbarrier (blocking) beneath knee wall in bonus room over garage. 8. Cannot use TCO nails to attach trusses to girder truss. Ok to side
R425 02	10/25/17	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003043361
	10/25/17	AP	T/S: 10/23/2017 03:53 PM BPETRICH ----- T/S: 10/25/2017 03:25 PM DETAYLOR -----
I129 01	10/27/17	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003045622
	10/27/17	AP	T/S: 10/26/2017 02:03 PM JBROCK ----- T/S: 10/27/2017 02:06 PM DETAYLOR -----
E209 01	12/08/17	DT	R*ELEC TEMP POWER CERT VRU #: 003063666
	12/08/17	AP	T/S: 12/08/2017 02:33 PM DETAYLOR -----
R429 01	12/22/17	TI	FOUR TRADE FINAL VRU #: 003069804

12/22/17 APDT

----- COMMENTS AND NOTES -----