
NC Registered Engineering Firm # F-1078



## ECS Southeast, LLP 6151 Raeford Road

Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]



## LETTER OF TRANSMITTAL

January 21, 2018

Canyon Stone 409 Northbrook Drive Youngsville, NC 27596

ATTN: Mr. Daniel Price

RE: Gatewest Drive (Lot 46)

ECS Job # 33:4272

Permits:

Location: Gatewest Drive

Bunnlevel, NC

We are enclosing:

X Field Reports

X For your use

As requested

ENCL:

Field Report # 1

01/17/2018

Stone Inspections

Dennis D Lowery, P.E.

Project Engineer

Ryan H. Parrish

Construction Materials Project Manager

Ryen H. Parist





## ECS Southeast, LLP

6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project

Gatewest Drive (Lot 46)

Location

Bunnlevel, NC

Client

Canyon Stone - Daniel Price

Remarks

**Stone Inspections** 

Trip Charges\*

Tolls/Parking\*

Mileage\*

50

Time of

Total

Arrival

FIELD REPORT

33:4272

36°/ Sunny

0.75

0.25

1.00

2.00

0.00

Project No.

Report No.

Day & Date

On-Site Time

Travel Time\*

Re Obs. Time

Weather

Lab Time

Departure

Wednesday 01/17/2018

10:30A 11:15A

Chargeable Items

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

ECS arrived onsite, as requested, to evaluate the installation of the previously installed manufactered stone veneer for the residential home located off Rugar Ct.

Based on today's observations, the installation of weather resistive barrier, metal lath, mortar scratch coat, and appropriate drainage systems were observed to be installed per the Canyon Stone installation guide and the 2012 North Carolina building code manual.

While onsite ECS also reached out to the general contractor to confirm mortar S was used during construction.

ECS will return upon request.

<sup>\*</sup> Travel time and mileage will be billed in accordance with the contract.

