HTE# 18-5-43776

Harnett County Department of Public Health

Improvement Permit

A building permit cannot be issued with only an Improvement Permit				
PROPERTY LOCATION: BEAUTIFUL LN.	_			
ISSUED TO: PRECISION CUSTOM HOMES SUBDIVISION SYMMERLIN LOT # 30				
NEW REPAIR EXPANSION Site Improvements required prior to Construction Authorization Issuance: Type of Structure:				
Proposed Wastewater System Type: Pume To 25% REDUCTION Sys.				
Projected Daily Flow: 480 GPD				
Number of bedrooms: Y Number of Occupants: 8 max				
Basement				
Pump Required: Sayes No May be required based on final location and elevations of facilities				
Type of Water Supply: Community Public Well Distance from well Fermit conditions: No expiration				
	_			
	_			
Authorized State Agent:: Date: H 30 18 SEE ATTACHED SITE SKETCH				
The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. The site is subject to revocation if the site plan, plat, or the intended use changes. The improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.				
Construction Authorization				
(Required for Building Permit) The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958. and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance.				
with the attached system layout.	c			
ISSUED TO: PRECISION CUSTOM HOMES PROPERTY LOCATION: BEAUTIFUL LN.				
Facility Type: SFD (50×20) SUBDIVISION Summercum LOT # 36	_			
Basement? ☐ Yes ☐ No Basement Fixtures? ☐ Yes ☐ No				
Type of Wastewater System** Pune To 25% REDUCTION SySTEM (Initial) Wastewater Flow: 440 GPD				
(See note below, if applicable □)				
Pume To 25% Reo. Sys. (Repair) Installation Requirements/Conditions Number of trenches				
Installation Requirements/Conditions Number of trenches				
Septic Tank Size 1000 gallons Exact length of each trench 700 feet Trench Spacing: 9 Feet on Center Pump Tank Size 000 gallons Trenches shall be installed on contour at a Soil Cover: 6 inches				
Pump Tank Size > 000 gallons Trenches shall be installed on contour at a Soil Cover: 6 inches				
Maximum Trench Depth of: inches (Maximum soil cover shall not exceed				
(Trench bottoms shall be level to $\pm \frac{1}{4}$ 36" above the trench bottom)				
in all directions)				
201 (300 add)				
Pump Requirements:ft. TDH vs GPMinches below pi	2			
Aggregate Depth: inches above p				
Conditions: inches to	tal			
	_			
WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA.				
NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA.				
**If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.				
Owner/Legal Representative Signature: Date:				
This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This				
Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit.	1			
Authorized State Agent: Date: 43019				
Construction Authorization Expiration Date: 430 23				

итс#	18-5-4	37	7	6
HIL#	10	_	-	_

Permit # 30040

Harnett County Department of Public Health Site Sketch

PROPERTY LOCATON: BERUTIFUL LN		
ISSUED TO: PRECISSON CUSTOM HOMES SUBDIVISION SUMMERLIN	LOT #	30
Authorized State Agent: REHS (OLIVEZ TOLKSDOP) Date: 430 18		
Authorized State Agent: PACHS QLIVEL TOLKSDOPE Date: 430 18		

