

OPERATIONS PERMIT

Name: (owner) William Green New Installation Septic Tank
 Property Location: SR# 1403 Repairs Nitrification Line
 Subdivision PAD Lot # 18
 TAX ID# _____ Quadrant # _____
 Contractor: Tommy Coley Registration # _____
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to Polystyrene Aggregated Trench System IWWF-95
 Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons
 Subsurface Drainage Field No. of ditches 4 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.
 French Drain: _____ Linear feet

Date: 7/10/2002
 Inspected by: Bryan M. Smith, D.S.
 Environmental Health Specialist

PERMIT NO. 13633

*TANKS, Lines
 pump & D-Box
 OK 5/14/2002
 BM
 *Needs Alarm
 to be checked

