



Application for Plan Review

Application # 11-50027732
Date Received 2-10-12 Received By V.C. Brown
Name of Project 1st Galatas Dental Office
Physical Address of Project 1054 NC Hwy 24/87
Cameron NC 28326
Plans Submitted By CADCO Construction
Project Phone (919)-320-5860
Contact Person/Address Cortney Duncan with CADCO
212 Powell Dr Suite 102
Raleigh NC 27609
Contact Phone (919)-320-5860 ()- -
Contractor's Name/Info Cortney Duncan
212 Powell Dr Suite 102
Raleigh NC 27609
Contractor's Phone (919)-320-5860

- Plans that are submitted will be reviewed as quickly as possible with an average time of review between 7-10 working days
- Status checks may be conducted on plan reviews by visiting the website <http://hteweb.harnett.org/Click2GovBP/Index.jsp> or by calling the Harnett County Central Permitting Office (910-893-7525, Option #2), or the Harnett County Fire Marshal's Office (910-893-7580)
- Approved plans must be picked up from the Central Permitting Office and all fees paid before any required inspections can be conducted



Plan Review, Inspection and Permit Fees

Application Number 11-50027732

\$150.00	<input type="checkbox"/>	Explosive Mat. (90 Days)
\$ 75.00	<input type="checkbox"/>	Explosive Mat. (72 Hrs)
\$ 25.00	<input type="checkbox"/>	Fireworks Public Display
\$ 35.00	<input checked="" type="checkbox"/>	Final Inspection
\$ 35.00 +2.00 per device	<input type="checkbox"/>	Fire Alarm Testing
\$ 35.00 + 2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression
\$ 25.00	<input type="checkbox"/>	Insecticide Fog/Fumigation
\$ 50.00	<input type="checkbox"/>	Pipe Test/UST/AGST
\$ 50.00	<input checked="" type="checkbox"/>	Plans up to 5000 ft ²
\$100.00	<input type="checkbox"/>	Plans 5001 ft ² to 10,000 ft ²
\$150.00	<input type="checkbox"/>	Plans 10,001 ft ² to 25,000 ft ²
\$250.00	<input type="checkbox"/>	Plans 25,001 ft ² and over
\$ 35.00 + 2.00 per Head	<input type="checkbox"/>	Sprinkler Certification Test
\$ 35.00	<input type="checkbox"/>	Standpipe Testing
\$ 25.00	<input type="checkbox"/>	Special Assembly
\$ 25.00	<input type="checkbox"/>	Temporary Kiosks/Displays
\$ 25.00	<input type="checkbox"/>	Tents, Canopies, Air Supported
\$ 50.00	<input type="checkbox"/>	Tank Installation (charge for each tank)
\$ 50.00	<input type="checkbox"/>	Tank Removal (charge for each tank)

\$ 85.00 Total

n/a Total device/heads

Michael L. Martin
 Code Enforcement Official

2/17/12
 Date



February 17, 2012

Courtney Duncan
CADCO
212 Powell Drive Suite 102
Raleigh, NC 27609

Dr. David Galats Dental Office
1054 NC 24/87
Cameron, NC 28326

Application Number 11-50027732

Mr. Duncan,

Thank you for submitting the plans for the dentist office. The plans have been carefully reviewed by a qualified code enforcement official to examine for full compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

- **906.1 Fire Extinguishers**
 - Fire extinguishers shall be placed in approved locations as drawn by the code enforcement official on the approved plans..
 - The fire extinguishers provided shall have a minimum rating of 2A 10B: C and shall not be installed higher than 5 feet above the finished floor.

- **Knox Box**
 - A secure key box shall be installed on the new building that houses all keys to all the doors within the building in which the fire department would need access to in the event of an emergency.
 - Knox Box ID stickers shall be placed on all exterior doors in which entry to the building may be gained.
 - The box shall be mounted not to exceed 48 – 60 inches in height.
 - An authorized order form is included with this letter.



- **505.1 Physical Address**
 - The physical address of the building shall be posted in a conspicuous place so that it can be seen on approach from the road, access road, and/or parking lot.
 - The numbers used to make up the physical address shall be at least 5 inches in height.
 - The physical address needs to be posted on the rear of the building also.

- **Duct Detector**
 - If duct detectors are installed in the units (and the building does not have a fire alarm system), each detector is required to have a remote audio/visual device to denote the status of the individual detector (trouble/alarm).

Thank you again for submitting the plans for the dentist office. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office

Again, thank you and we look forward to working with you during the construction period!

Sincerely,

Michael L. Martin
Chief Deputy Fire Marshal