



Plan Review, Inspection, and Permit Fees

Application Number : 17-50041276

\$200.00	<input type="checkbox"/>	Explosive Material (90 Days)	\$	-
\$100.00	<input type="checkbox"/>	Explosive Materials (72 Hours)	\$	-
\$100.00	<input type="checkbox"/>	Fireworks Public Display	\$	-
\$50.00	<input checked="" type="checkbox"/>	Final Inspection	\$	50.00
\$35.00 + \$2.00 per device	<input type="checkbox"/>	Fire Alarm Testing	\$	-
\$35.00 + \$2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression	\$	-
\$75.00	<input type="checkbox"/>	Insecticide Fog/Fumigation	\$	-
\$100.00	<input type="checkbox"/>	Pipe Test/UST/AGST	\$	-
\$50.00	<input type="checkbox"/>	Plans up to 5000 sq ft	\$	-
\$100.00	<input checked="" type="checkbox"/>	Plans 5001 sq ft to 10,000 sq ft	\$	100.00
\$150.00	<input type="checkbox"/>	Plans 10,001 sq ft to 25,000 sq ft	\$	-
\$250.00	<input type="checkbox"/>	Plans 25,001 sq ft and over	\$	-
\$35.00 + 2.00 per head	<input type="checkbox"/>	Sprinkler Certification Test	\$	-
\$50.00	<input type="checkbox"/>	Standpipe Testing	\$	-
\$50.00	<input type="checkbox"/>	Special Assembly (ie. amusement buildings, carnivals, fairs)	\$	-
\$75.00	<input type="checkbox"/>	Tents/Canopies/Air Supported Structure	\$	-
\$100.00	<input type="checkbox"/>	Tank Installation (charge for each tank)	\$	-
\$100.00	<input type="checkbox"/>	Tank Removal (charge for each tank)	\$	-
		Total Devices/Heads	\$	-
		Total Cost	\$	150.00

Code Enforcement Official

Rodney Daniels

7/12/2018



Fire Marshal Division

May 22, 2017

Pamela Faircloth
1560 George Perry Lee Road
Dunn, NC 28334

Re: Assembly Line Building
1560 George Perry Lee Road
Dunn, NC 28334

Application Number 17-50041276

Mrs. Faircloth,

Thank you for submitting the plans for the new assembly line building. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

Plan Review Notes

- **906.1 Fire Extinguishers**
 - Minimum of (1) 2A10:BC fire extinguisher shall be installed per 75' distance of travel.
 - All Fire extinguisher shall be properly mounted and tagged by a fire extinguisher company.

- **2604.2.6 Fire Extinguisher**
 - A minimum of one portable fire extinguisher complying with Section 906 and with a minimum 2-A:20-B:C rating shall be readily accessible within 30 feet (9144 mm) of the location where hot work is performed.



- **2603.6 Signage**

- Visible hazard identification signs shall be provided where required by Chapter 27. Where the hot work area is accessible to *persons* other than the operator of the hot work equipment, conspicuous signs shall be posted to warn others before they enter the hot work area. Such signs shall display the following warning:

CAUTION
HOT WORK IN PROGRESS
STAY CLEAR.

- **506.1 Knox Box**
 - Provide entry key to be placed in the complex Knox box previously installed at the main building.

Notes:

- Fire Final Inspection required.

***Please schedule all fire inspections with the Fire Marshal's office*
910-893-0743**

Thank you again for submitting the plans for the new assembly line building. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office.

Sincerely,

Rodney Daniels
Chief Deputy Fire Marshal