

# OPERATIONS PERMIT

Name: (owner) MAK Development  New Installation  Septic Tank  
Property Location: SR# 27 East  Repairs  Nitrification Line  
Subdivision Amber Crest Lot # 11  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: M. Kafay Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 1000 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Polystyrene Aggregate Treated Septic Tank 5-95-30

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 2/15/2001

PERMIT NO. 16101

Inspected by: [Signature]  
Environmental Health Specialist

