

OPERATIONS PERMIT

Name: (owner) Cape Fear Builders

New Installation Septic Tank

Property Location: SR# Chestnutfield Lake

Repairs Nitrification Line

Subdivision Lilly Haven Lot # 3

TAX ID# _____ Quadrant # _____

Contractor: OTIS STRICKLAND Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-22 in.

French Drain: _____ Linear feet

Date: 8-30-01

PERMIT NO. _____

Inspected by: James E. Marshall
Environmental Health Specialist

