

OPERATIONS PERMIT 01-5-2592

Name: (owner) Kent Pierce New Installation Septic Tank
 Property Location: SR# 1115 Repairs Nitrification Line
 Subdivision Chestnut Lot # 63
 TAX ID# _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage: 3 Bedroom
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of 1 exact length 200 width of 3 depth of 18 1/4 in.
 ditches of each ditch ft. ditches ft. ditches in.
 French Drain: _____ Linear feet

PERMIT NO. 15219 Date: 10-31-01
 Inspected by: Joe WARS
 Environmental Health Specialist

