

# OPERATIONS PERMIT

Name: (owner) Glen Williams / Jason + Bobbie Hall

New Installation

Septic Tank

Property Location: SR# 421

Repairs

Nitrification Line

Subdivision Myrtlewood

Lot # 30

TAX ID# \_\_\_\_\_

Quadrant # \_\_\_\_\_

Contractor: Harold Dayrell

Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50' ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: - Linear feet

Date: 1-9-02

PERMIT NO. 18023

Inspected by: James E. Marshall  
Environmental Health Specialist

