

OPERATIONS PERMIT

Name: (owner) Jeff Huber New Installation Septic Tank
 Property Location: SR# 55 Repairs Nitrification Line
 Subdivision Wild Wonders Lot # 8
 TAX ID# _____ Quadrant # _____
 Contractor: Johnny Jones Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Polystyrene Aggregate Tank System I WWS-95-2A
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 5 exact length of each ditch 60 ft. width of ditches 3 ft. depth of ditches 18-20 in.
 French Drain: _____ Linear feet

PERMIT NO. 13755 Date: 2/12/2002
 Inspected by: Bryan McSwain R.S.
 Environmental Health Specialist

