

HTE # 01-5-2862R

# OPERATIONS PERMIT

Name: (owner) Jerry McDaniel  New Installation  Septic Tank  Repair

Property Location: SR# \_\_\_\_\_  Nitrification Line  Expansion  
Subdivision Mcills Creek Farm Lot # 132 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: Triangle Enterprises Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community  
Distance From Well: 50 ft.

### Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other E2 Flow

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field	No. of ditches <u>3</u>	exact length of each ditch <u>100</u> ft.	width of ditches <u>3</u> ft.	depth of ditches <u>18-27</u> in.
------------------------------	----------------------------	--	----------------------------------	--------------------------------------

French Drain Required: \_\_\_\_\_ Linear feet Date: 5/23/2006

PERMIT NO. 22577 Inspected by: Bryan McSwain, R.S.

