

OPERATIONS PERMIT 02-5-3885

Name: (owner) Regency Homes New Installation Septic Tank
Property Location: SR# 1115 Repairs Nitrification Line
Subdivision CRESTVIEW Lot # 70
TAX ID# _____ Quadrant # _____
Contractor: T. Brown Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: _____ Linear feet

PERMIT NO. 18744

Date: 7.29.02

Inspected by: J. W. K.
Environmental Health Specialist

