

OPERATIONS PERMIT 03-5-5450

Name: (owner) JL Brown Builder

New Installation  Septic Tank

Property Location: SR# 2045

Repairs  Nitrification Line

Subdivision Turnwood

Lot # 5

TAX ID# \_\_\_\_\_

Quadrant # \_\_\_\_\_

Contractor: D. Strickland

Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 90 ft. width of ditches 3 ft. depth of ditches 18 1/2 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 12-9-02

PERMIT NO. 19592

Inspected by: Joe Waters  
Environmental Health Specialist

