

HTE 03-5-6572

16249

OPERATIONS PERMIT

Name: (owner) Danny Noras New Installation Septic Tank
 Property Location: SR# 1115 Repairs Nitrification Line
 Subdivision Peach Tree Lot # 141
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 320 ft. width of ditches 3 ft. depth of ditches 18.24 in.

French Drain Required: _____ Linear feet

Date: 08-21-03

PERMIT NO. 19290

Inspected by: [Signature]
Environmental Health Specialist

