

HTE 03-5-7062

# OPERATIONS PERMIT

Name: (owner) EVANS FINE HOMES INC  New Installation  Septic Tank  
 Property Location: SR# 1443 Lafayette  Repairs  Nitrification Line  
 Subdivision V.H.II Lot # 180  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: MOORE CONTRACTORS Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1600 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of Ditches 4 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: - Linear feet

Date: 9-16-03

Inspected by: James C. Marshant  
Environmental Health Specialist

PERMIT NO. 18839

