

HTE 03-5-7291R

17032

# OPERATIONS PERMIT

Name: (owner) Custom Contracting  New Installation  Septic Tank  
 Property Location: SR# 1201  Repairs  Nitrification Line  
 Subdivision CAROLINA SEASONS Lot # V-7  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Johnny Faircloth Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 03-04-04

PERMIT NO. 20388  
~~19144~~

Inspected by: J. Walters  
Environmental Health Specialist

