

HTE 03-5-7370

HENRY COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SECTION

16428

OPERATIONS PERMIT

Name: (owner) Lambert Homes INC

New Installation Septic Tank

Property Location: SR# 1443 Lafayette

Repairs Nitrification Line

Subdivision VEC Wells

Lot # 223

Tax ID # _____

Quadrant # _____

Contractor: Contant Builders INC

Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Saprolite

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 28 in.

French Drain Required: - Linear feet

Date: 11-12-07

Inspected by James E. Markland
Environmental Health Specialist

PERMIT NO. 18849

