

HTE 03-5-8098

17385

OPERATIONS PERMIT

Name: (owner) Weaver Dev. New Installation Septic Tank
 Property Location: SR# 1141 Repairs Nitrification Line
 Subdivision The Summit Lot # 9
 Tax ID # _____ Quadrant # _____
 Contractor: LARRY SHARPE Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 210 ft. width of ditches 3 ft. depth of ditches 18 1/2 in.

French Drain Required: _____ Linear feet

Date: 07-14-04

Inspected by: Jon Weeks
Environmental Health Specialist

PERMIT NO. 20382

