

03-5-8271

OPERATIONS PERMIT

Name: (owner) Robert Jones Const. New Installation Septic Tank
 Property Location: SR# 401 Repairs Nitrification Line
 Subdivision Dennisbrook Lot # 26
 TAX ID# _____ Quadrant # _____
 Contractor: Taylor's Construction Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field: No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 30-18 in.
 French Drain: _____ Linear feet

Date: 2/12/2004
 Inspected by: [Signature]
 Environmental Health Specialist

PERMIT NO. 21105

