

HTE 04-5-8845R

# OPERATIONS PERMIT

Name: (owner) Gregory Inc  New Installation  Septic Tank  
 Property Location: SR# 1542  Repairs  Nitrification Line  
 Subdivision Sandy Grove Lot # 23  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ricky Holland Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 2/17/2005

Inspected by: Don McJin R.S.  
Environmental Health Specialist

PERMIT NO. 21144

