

HTE 04-5-9229

17259

# OPERATIONS PERMIT

Name: (owner) Caviness Land Dev.  New Installation  Septic Tank  
 Property Location: SR# 1141  Repairs  Nitrification Line  
 Subdivision The Summit Lot # 69  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: D.C. CARTER Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other Tire chips

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 04-07-05

Inspected by: J. LARS  
Environmental Health Specialist

PERMIT NO. 20570

MCP 9000 STD-814 12-17-04

