

HTE 04-5-9576

16588

OPERATIONS PERMIT

Name: (owner) Srk Home New Installation Septic Tank
 Property Location: SR# 1114 Repairs Nitrification Line
 Subdivision Highland Forest Lot # 28
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Tire Chips

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: _____ Linear feet

Date: 09-02-04

Inspected by: Jo LARS
Environmental Health Specialist

PERMIT NO. 20596

