

VIOLATION NOTICE

DO NOT REMOVE!

2

Harnett County Inspection Department

108 East Front Street • P.O. Box 65

Lillington, NC 27546

Phone: (910) 893-7525 Ext. 1 • Fax: (910) 893-2793

Job Name: _____ Date: _____

Address: _____

Lot No.: _____ Permit No.: _____

(Check Box for Violation)

- | | | | | | | | |
|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Footing | Foundation | Bldg. | Elec. | Plumb. | Mech. | Insul. | Floor Fram. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Floor Slab | MFG. Home | Modular | Damp/Water Proof. | Structural | Wall Sheath. | Other | |

Violations Found: 12 - Strap stud column in room 112 under 2 ply
13 - Insulate all supply lines above the top plate
14 - RM 104 leak in 1 1/2 fitting in wall left side
15 - RM 104 nail plate at 4" drain at slab.
16 - Hall wall at 104 leak in vent pipe
17 - RM 103 Fire stop top at vanity.
18 - RM 103 strap ~~top~~ top plate at double break
19 - Missing all supply vent boots + seals
20 - Missing insulation vents baffles and stops
21 - Nail triple LVL in reception area.
22 - Air barrier upper area of reception area missing
23 - Seal chase left side of 119 door.

Code Enforcement Official

Signature: _____ Date: _____

It is unlawful for any subcontractor, general contractor, or owner to cover or cause to be covered any part of the work with flooring, sheetrock, earth or other material until the proper inspector had ample time to approve the installation