

HTE 03-5-7416

16427

# OPERATIONS PERMIT

Name: (owner) Walker Custom Homes INC  New Installation  Septic Tank  
 Property Location: SR# Hwy 55  Repairs  Nitrification Line  
 Subdivision Brampton Lot # 03  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: Gulleys Breaker Service Registration # \_\_\_\_\_  
 Basement with Plumbing:  Garage:  3 bed rooms

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other 25% Reduction System

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 60 ft. width of ditches 3 ft. depth of ditches 22-18 in.

French Drain Required: - Linear feet

Date: 11-10-03

Inspected by: James E. Manhart  
Environmental Health Specialist

PERMIT NO. 19316

