

NC Department of Environment, Health, and Natural Resources  
Division of Environmental Health

**PUBLIC SWIMMING POOL DATA SHEET**

Name of Pool: The Grove at 421  
 Location: 61 Grove Circle Lillington, NC 27546  
 Pool Contractor: Clayton Britt and Sons Inc Date of Construction: Summer 2022

1. Pool Dimensions: 25' x 50'  
 Pool Volume: 30,145  
 Surface Area: 1,850  
 Bather Load: 83
2. Pool Structure:  
 Fiberglass  Concrete  
 Gunite  Rounded Corners  
 Other (Specify) \_\_\_\_\_  
 No. of Main Drains: 2  
 Size of Grate: 12x12  
n/a Anti-Vortex  Anti-Entrapment  
 No. of Returns/Inlets: 8  
 In wall: 4 In Floor: 4  
 Size of Pipe: 2.5"  
 No. of Skimmers: 4  
 Overflow Gutters: n/a  
 No. of Outlet Drains n/a  
 Hair and Lint Catcher
3. Fill Spout:  
 Location: n/a  
 Size of Pipe: 1"  
 Other Method: Direct fill into return line  
 Back-flow Prevention: RPZ  
 Source of Water: Public
4. Deck:  
 Type: By others  
 Finish: By others  
 Minimum Width: \_\_\_\_\_  
 Slope: 1/4" - 1/2" per foot  
 Deck Drains n/a Diving Board  
 Hose Bib  Depth Markers  
 No. of Ladders \_\_\_\_\_  
 No. of Stairs: \_\_\_\_\_  
 Outside Rinse Shower
5. Safety Equipment:  
 Underwater Lights  
n/a Deck Lights  
 Ring Buoy w. rope  
 Floating Life Line  
 Shepard's crook  
n/a Spa Timer  
 Telephone  
 ADA Handicap lift/deck anchor

6. Equipment Room:  
 Weatherproof building  
 Well Ventilated  
 Sanitary Sewer Floor Drain  
 Floor 1/4" slope to drain  
 Ceiling height: 8 ft. minimum
7. Chemical Storage Area:  
 Dry  Ventilated
8. Circulation Pump:  
 Make: Pentair  
 Model # Intelliflo VSF  
 HP: 3
9. Filter:  
 Sand  DE  Cartridge  
 Make: Pentair Model#: Triton 140C  
 Circulation Rate (GPM): 140  
 Backwash Rate (GPM): 140  
 Pressure Gauge  
 Sight Glass  
 Flowmeter  
 Air Relief Valve  
n/a Pool Heater  
 Turnover rate (hours): 4
10. Automatic Chemical Feed:  
 Type: \_\_\_\_\_  
 Make: \_\_\_\_\_ Model#: \_\_\_\_\_  
 Automatic Soda Ash Feed:  
 Type: n/a  
n/a Overflow Type n/a Surge Tank
11. Bathroom/Toilet Room:  
2 No. of toilets, female  
1 No. of toilets, male  
1 No. of urinals  
4 Lavatories 0 Shower  
 Floor drain to sanitary sewer  
 Non-skid floor finish
12. Wastewater disposal:  
 Sewage to: \_\_\_\_\_  
 Pool Overflow and backwash  
 water to: To storm sewer

FORM COMPLETED BY:  
Christine Cox  
 NAME  
Sr. Project Coordinator  
 TITLE

July 7, 2022  
 DATE