

Certificate of Completion

No 4415

Owner S.M. Mathias, Jr Address _____
(MUST BE FILLED IN) (MAILING ADDRESS)

Contractor Curtis Johnson Address _____
(MAILING ADDRESS)

Location of Premises SR 1504 Lot #18 Benton Place Sub
(SUBDIVISION, STREET OR ROAD NAME OR NUMBER, LOT NO.)

Details of Septic Tank System

Kind of Material for Tank: Concrete Other _____

Size of Tank: Capacity 900 Gallons

Subsurface Drainage Field No. of Ditches 3 Exact Length of each Ditch 100 Ft. Width of Ditches 3 Ft. Depth of Ditches 20 Inches

Square Feet in Absorption Field 900 Surface Drainage Required _____ Linear Ft.

Inspected by Mike Erk
(SANITARIAN)

Permit No. 4862 Date 1/16/90

