

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Russell Loun  New Installation  Septic Tank  
 Property Location: SR# 1504  Repairs  Nitrification Line  
 Subdivision Beaumont II Lot # 33  
 Contractor: Larry S. Harper Registration # 29  
 Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface No. of exact length width of depth of  
 Drainage Field ditches 2 of each ditch 125 ft. ditches 3 ft. ditches 18-24 in.  
 French Drain: \_\_\_\_\_ Linear feet

RMIT NO. 5927

Date: 10/01/92  
 Inspected by: J. A. Paul RS  
 Environmental Health Specialist

