

old

OPERATIONS PERMIT

Name: (owner) MAK Dev. Co. INC. New Installation Septic Tank
 Property Location: SR# _____ Repairs Nitrification Line
 Subdivision Arbor Crest Lot # 1
 TAX ID# _____ Quadrant # _____
 Contractor: Freddie Starcil Registration # _____
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 60 ft. ✓

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field: No. of ditches 2 exact length of each ditch 120 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain: _____ Linear feet

PERMIT NO. 14494 Date: 10-20-00
 Inspected by: [Signature]
 Environmental Health Specialist

