

# OPERATIONS PERMIT

Name: (owner) Mike Ebers  New Installation  Septic Tank  
 Property Location: SR# off 1111 (Ripley Rd.)  Repairs  Nitrification Line  
 Subdivision Sever Oak Lot # 08  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Faircloth Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field: No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 22" in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 14567

Date: 16 Nov 98  
 Inspected by: Vernert R. Day  
 Environmental Health Specialist

9/30/98  
 BTB-100  
 BTS-103  
 Tank  
 Info:

