

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Joseph West  New Installation  Septic Tank  
Property Location: SR# 1201  Repairs  Nitrification Line  
Subdivision Wire Branch sec 2 Lot # '18  
Contractor: Tel Brown Registration # 14  
Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50 ft. any existing

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18-24 in.  
French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 6202 Date: 02-24-93  
Inspected by: John H. Boyd R.S.  
Environmental Health Specialist

