

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Danny Norris New Installation Septic Tank
Property Location: SR# Hwy 27 Repairs Nitrification Line
Subdivision Wine Branch Lot # 70
Contractor: Ted Brown Registration # 14
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other pump to conventional lines
Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 50 ft. width of ditches 3 ft. depth of ditches 26-24 in.
French Drain: _____ Linear feet

RMIT NO. 6392

Date: 02-02-93
Inspected by: Yuk H. Boyd R.S.
Environmental Health Specialist

