

# OPERATIONS PERMIT

Name: (owner) Johnny & Pamela Jackson  New Installation  Septic Tank  
 Property Location: SR# 1703  Repairs  Nitrification Line  
 Subdivision \_\_\_\_\_ Lot # \_\_\_\_\_  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Harold Chappell Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 120 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 10/25/98

PERMIT NO. 15157

Inspected by: Bryan McQuinn, R.S.  
Environmental Health Specialist

