

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) HOH New Installation Septic Tank
 Property Location: SR# 2045 Repairs Nitrification Line
 Subdivision TRADE WINDS Lot # 87
 TAX ID# _____ Quadrant # _____
 Contractor: O. Strickland Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50m ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Infiltrator
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 3 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18 in.
 French Drain: _____ Linear feet

PERMIT NO. 08192 Date: 6-12-94
 Inspected by: J. W. ARS
 Environmental Health Specialist

PS

PS

