

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Richard K. Bullock New Installation Septic Tank
 Property Location: SR# 1440 Repairs Nitrification Line
 Subdivision Twin Oaks Village Lot # 9
 Contractor: Ed Curcio Registration # _____
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 2 exact length of each ditch 150 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain: _____ Linear feet

PERMIT NO. 9957

Date: 12/30/94
 Inspected by: Chris Stokes R.P.
 Environmental Health Specialist

