

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Jimmy Norris New Installation Septic Tank
Property Location: SR# 1440 Repairs Nitrification Line
Subdivision Twin Oaks Lot # 1
Contractor: Ted Brown Registration # 14
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50 ft. W

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

RMIT NO. 6638

Date: 02-18-93
Inspected by: John H. Byrd, R.S.
Environmental Health Specialist

