

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) CH. Johnson  New Installation  Septic Tank  
Property Location: SR# 1314 Raven Rock Rd  Repairs  Nitrification Line  
Subdivision N/A Lot # \_\_\_\_\_  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Mike Ray Registration # \_\_\_\_\_  
Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50 min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 120 ft. width of ditches 3 ft. depth of ditches 18 in.  
French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 09526

Date: 1-16-96  
Inspected by: Jim Waters  
Environmental Health Specialist

