

HARNETT COUNTY HEALTH DEPARTMENT

R. Bay

Septic Tank Inspection Certificate

No 1620

Owner Wellens Realty Co. Address Spring Lake
(MUST BE FILLED IN) (MAILING ADDRESS)

Contractor Carter Septic Tank Address Stetson
(MAILING ADDRESS)

Location of Premises Rolling Springs Sub Div #1 Spring Lake
Lot # 41
(SUBDIVISION, STREET OR ROAD NAME OR NUMBER, LOT NO.)

Details of Septic Tank System

Kind of Material for Tank: Concrete Other _____

Size of Tank: Length _____ Ft. Width _____ Ft. Depth _____ Ft. Capacity 1000 Gallons

Subsurface Drainage Field No. of Ditches 1 Exact Length of each Ditch 84 Width of Ft. Ditches 6'-2 1/2" Depth of Ft. Ditches 28 Inches

Square Feet in Absorption Field 504 Surface Drainage Required 1/2" x 8 Linear Ft.

Approved by Ken Blue
(SANITARIAN)

Permit No. _____ Date 3-23-72